

Phase	Anticipated Start Date	Anticipated Finish Date	Duration (Days)	Duration (Months)
Phase 1-A - North Channel Section at Cambridge Road	1/18/2021	2/22/2021	35	1
Phase 1-B - South Channel Section	2/23/2021	4/28/2021	64	2
East Heritage Drive	2/23/2021	3/22/2021	27	1
Oxford Storm Drain	2/23/2021	5/25/2021	91	3
Phase 2 - North Half of Cambridge From Broadway to Wilken Plaza	4/29/2021	11/30/2021	215	7
Phase 3 - South Half of Cambridge From Broadway to Wilken Plaza	12/1/2021	6/1/2022	182	6
Phase 4 - West Half of Cambridge From Wilken Plaza to Jeff Davis Drive	6/2/2022	11/30/2022	181	6
Phase 5 - East Half of Cambridge From Wilken Plaza to Jeff Davis Drive	12/1/2022	3/28/2023	117	4
Final Surfacing and Pavement Markings	3/29/2023	4/18/2023	20	1
Full Project	1/18/2021	4/30/2023	832	28

